

Attachment E
DETAILED PROJECT SCHEDULE

Attachment E: Project Schedule

RAISE Grant 2021 Front Street Complete Street and Cultural Inclusion Project

	Description	Duration	Start Date	Completion Date
G Street to Hwy 101	Install New Storm Sewer Main (Outfall to Front Street on K Street)	20 Working Days	4/3/2023	4/28/2023
	Install New Storm Sewer Treatment	5 Working Days	5/1/2023	5/5/2023
	Install New Storm Sewer, Water Main & Utilities (Front Street, G Street to K Street)	25 Working Days	5/8/2023	6/9/2023
	Street Excavation & Rough Grading (Front Street, G Street to Hwy 101)	20 Working Days	6/12/2023	7/10/2023
	Concrete -Minor Structures Front Street (G Street to Hwy 101) (Curb Gutter, Sidewalks, Access Ramps)	45 Working Days	6/12/2023	8/11/2023
	Install New Storm Sewer Main (F Street,Front Street to 5th Street)	15 Working Days	6/19/2023	7/7/2023
	Concrete -Minor Structures - F Street (Curb Gutter, Sidewalks, Access Ramps)	20 Working Days	7/10/2023	8/4/2023
	Finish Street Grading - (Front Street, B Street to H Street)	15 Working Days	8/7/2023	8/25/2023
	Street Paving (Front Street)	10 Working Days	8/21/2023	9/5/2023
	Street Paving (F Street)	5 Working Days	9/11/2023	9/15/2023
	Street Delineation	5 Working Days	9/18/2023	9/22/2023
	Winter Suspension -----		10/1/2023	4/1/2024
2nd Street along A and B Streets	Install New Water, Sewer Main, Utilities(B Street / 2nd Street / A Street)	20 Working Days	4/1/2024	4/26/2024
	Concrete -Minor Structures Front Street (B Street / 2nd Street / A Street) (Curb Gutter, Sidewalks, Access Ramps)	30 Working Days	4/15/2024	5/17/2024
	Street Excavation & Rough Grading (B Street / 2nd Street / A Street)	10 Working Days	5/20/2024	5/31/2024
	Street Paving (B Street / 2nd Street / A Street)	10 Working Days	5/20/2024	5/31/2024
	Street Delineation	5 Working Days	6/3/2024	6/7/2024
Battery Point	Street Excavation & Rough Grading	10 Working Days	6/10/2024	6/21/2024
	Concrete -Minor Structures - F Street (Curb Gutter, Sidewalks, Access Ramps)	15 Working Days	6/24/2024	7/12/2024
	Project Completion	Milestone	4/3/2023	7/12/2024